## Aquarion Water Company of Massachusetts PFAS Sampling Results

## Town/City: Hingham, Cohassett, Hull

		All Results Reported as parts per trillion (ppt)							MASSDEP			MASSDEP			
							TOTAL	Current		TOTAL	2020	Other PFAS Tested			
Water System Name	Sample Location	Test Date	PFOA	PFOS	PFHpA	PFHxS	PFNA	PFAS (5)	Guideline	PFDA	PFAS (6)	Guideline	PFBS	PFHxA	PFTA
Hingham/Hull/Cohasset	Hingham WTP, POE	2019 Q4 (October)	5	3	1	2	1	12	70	ND	12	20	2	8	ND
	Hingham WTP, POE	2019 Q4 (Nov.)	3	2	ND	ND	ND	5	70	ND	5	20	ND	5	ND
	Hingham WTP, POE	2020 Q1 (Feb)	3	3	ND	ND	ND	6	70	ND	6	20	ND	5	ND
	Hingham WTP, POE	2020 Q2 (May)	5	3	ND	ND	ND	8	70	ND	8	20	2	8	ND
	Cohasset Interconnection	2019 Q4 (Nov.)	6	4	2	1	1	14	70	ND	14	20	1	4	ND

Definitions:

ND - Not Detected

NT - Not Tested

Finished - Sample collected after treatment while well is run to waste. No water entering the distribution system for customer consumption.

**POE** - point of entry. Sample collected after treatment as water enters the distribution system, before the first customer.

Raw - Sample collected before treatment.

